

Checklist Degassing Barge

Briefing

Name Barge/Vessel	
Name skipper	
Tel. Number skipper	
Number of tanks	
Product (vapor)	
Total content (m ³)	
MSDS available	[Yes] / [No]
Barge grounded	[Yes] / [No]
Type of hose connection	

Degassing

Connect hoses (skipper)	
Camlock secured (skipper)	
Open valves (skipper)	
Open tank air intake (End of Pipe) (skipper) ATTENTION	

Disconnection (degassing is ended)

Condition tank < 10% LEL	[Yes] / [No] (refer to degassing)
Close tank exhaustion (skipper)	
Close valves (skipper)	
Disconnect/install blank flange hoses (skipper)	
Install blind flange on barge (skipper)	
Remove hoses from barge (skipper)	

Debriefing

Number of tanks degassed		m3
General impression of degassing	[Very good] [good] [moderate] [bad]	
Notes skipper	Notes operator	

Date: -----/-----/201__

Signature Skipper

Signature Operator