

MOORESTOWN TOWNSHIP

FIRE PREVENTION

PREVENTION THROUGH EDUCATION



Dear Business Owner:

Your 2020 check off sheet for the testing of the backup power on your exit and emergency lighting system is on the reverse side of this letter. This testing, which is required under the International Fire Code – New Jersey Edition section 604.4.1.1 and shall be conducted for 30 seconds per month. In addition, a one (1) hour test of the exit and emergency lighting is required at least once per year.

The 30 second monthly testing may be accomplished by using the test button located on each exit and emergency light unit. The one (1) hour test will require the termination of primary power to the units via circuit breaker. Please note, it is not necessary to terminate power to your entire space in order to conduct the one (1) hour test. You may terminate power to these units via the specific circuit breaker labeled exit/emergency lights. Also, please ensure that all units are tested as some spaces utilize more than one electrical panel to supply power to the exit and emergency lighting.

After completion of the test, you should mark off the appropriate space on the check off sheet, which shall be posted on the wall adjacent to your main electrical circuit breaker panel. Should any unit not properly operate, it shall be repaired in a timely manner.

The code requirement for testing of exit signs and emergency light systems should not be confused with the requirements for illumination of exit signs. The illumination of exit signs requires that the signs be clearly illuminated at all times the building is occupied. Please ensure that you check these bulbs while conducting your test of the backup of your exit signs.

Should you have any questions, please call.

Sincerely,

Matthew M. Orsini

Fire Official

P: (856) 234-1222 F: (856) 234-4248 E: info@fireprevention31.org M: 225 North Lenola Road Moorestown, NJ 08057

MOORESTOWN TOWNSHIP

FIRE PREVENTION

PREVENTION THROUGH EDUCATION



2020

EMERGENCY LIGHTING SYSTEM TESTING 30 SECONDS PER MONTH / 1 HOUR PER YEAR.

THIS DOCUMENT SHALL BE SECURELY ATTACHED TO THE WALL IN CLOSE PROXIMITY TO THE MAIN ELECTRICAL CIRCUIT BREAKER PANEL.

	Exit Signs Operational	Emergency Lights Operational	Tested By	Explain "No" and Repair Date
January				
February				
March				
April				
May				
June				
July				
August				
September				
October				
November				
December				

THE ONE (1) HOUR ANNUAL TESTING OF THE EMERGENCY LIGHTING SYSTEM WAS CONDUCTED ON _____ AND FOUND OPERATIONAL. DEFICIENCIES NOTED ARE _____ CORRECTED ON _____.

P: (856) 234-1222 **F:** (856) 234-4248 **E:** info@fireprevention31.org **M:** 225 North Lenola Road Moorestown, NJ 08057